

Period: February 1st, 2022 – February 28th, 2022

BUILD BACK BETTER (BBB)



3 Technical Designs approved by Institute of Construction



1 e-Tendering process initiated



6 Civil Works contracts signed/awarded



Site handover for **2** Education Facilities



4 Construction Permits issued



Construction Work initiated in **Kindergarten Okshtun**, Rogozhinë



Construction Work finished in **2** Education Facilities



4 Education Facilities tested, commissioned, and handed over



11 People Trained on HSE in **Crèche No. 3, Durrës**



2

Women



9

Men



8 HSE Inspections performed in **7** Education Facilities
Inspections' findings/recommendations were shared with contractors.

BUILD BACK TOGETHER (BBT)



1 Place Check in **1** Education Facility in **Kurbin Municipality**

Kindergarten No. 1, Mamurras



13 Participants




9 Women



4 Men


of Participants, by beneficiary category



Satisfaction Rate:

9 people gave their opinion

of people



* HSE Training – Health, Safety & Environment Training

